


Diversion Panel Briefing

4/30/2014


Mid-Barataria Sediment Diversion Project



Major Design Elements



1/30/14 - 30% BASIS OF DESIGN



1/30/13 - CONCEPT



Adaptive Engineering and Design Planning



Confidential Information: Privileged and Confidential Work Product





Table of Contents

1. Introduction1

2. Background.....2

3. Project Vision.....3

4. Project Definition.....7

5. Project Delivery Plan 14

 a. Communications Plan..... 26

 b. Stakeholder Identification and Outreach Plan 30

 c. Data Acquisition Plan..... 35

 d. Detailed Engineering and Design Work Plan..... 38

 e. Land Rights Acquisition Plan..... 61

 f. Permitting/NEPA Plan..... 73

 g. Quality Control Plan..... 85

 h. Change Management Plan 91

6. Risk Register 95

Appendices

7. Appendix A – Scope of Services
8. Appendix B – Fee
9. Appendix C – Work Break Down Schedule
10. Appendix D – Team Charter
11. Appendix E – Minutes From Workshops



Managing Risks Started Early

PROJECT RISK REGISTER

PROJECT RISK REGISTER												
Risk Identity & Cause				Current Assessment				Mitigation				
Risk ID	Risk Category	Risk Description	Cause & Effect	Probability	Cost Impact	Time Impact	Risk Score	Strategy	Risk Plan & Desired Outcome	HDR Action Items	CPRA Action Items	Status
R12	Technical	Diversion Location Pre-determined	Limitations on Diversion geometry	100%	Minor	Minor	High	Accept	Develop and implement adaptive management plan. Diversion geometry is satisfactory.	Design diversion per CPRA direction.	Acknowledge and document direction provided to HDR.	Completed
R13	Technical	Modeling Reliability	Adequacy of previous work/modeling output. Limitations on diversion performance.	100%	Moderate	Moderate	High	Accept	Develop and implement adaptive management plan. Previous modeling output is satisfactory.	Establish an appropriate modeling timeline satisfactory to CPRA.	Acknowledge and document direction provided to HDR.	Active
R14	Technical	Data Collection Delays	Geotechnical sampling is not permitted within 1,500 ft of the MRT levee while the gage at Carrollton is at 11 ft or higher. Significant project schedule delays.	75%	Significant	Significant	Extreme	Mitigate	Expedite data collection activities. Completion of all data collection activities within 1,500 ft of MRT levee.	Provide Scope of Work for project initiation activities	Authorization of Scope of Work for project initiation activities.	Active
R15	Technical	Project Optimization	Expedited timeline/Phasing. Limitations on diversion performance.	100%	Moderate	Moderate	Medium	Accept				
R16	Technical	Soil Conditions	Unknown soil conditions. Poor soil conditions may complicate design.	25%	Significant	Significant	High	Accept	Detailed sampling and analyses. Good Soil Conditions.	Develop sampling plan.		Active
R17	Operations & Maintenance	Shoaling / Scour	Impacts to river sand bar and/or adjacent shorelines. Limitations on diversion performance.	25%	Minor	Minor	Medium	Mitigate	Develop Operations and Maintenance Plan. No effects to sand bar and adjacent shorelines.			Active
R18	Operations & Maintenance	Water Levels	Rise and/or drop in water levels in river and basin. Limitations on diversion performance.	50%	Moderate	Minor	Medium	Mitigate	Develop Operations and Maintenance Plan. Operation with minimal water level changes.			Active
R19	Operations & Maintenance	Navigation Constraints	Effects on ships in river. Limitations on diversion performance.	25%	Minor	Minor	Low	Accept	Develop Operations and Maintenance Plan. No effects on Navigation.			Active
R20	Operations & Maintenance	Diversion Operation / River Flows	Low river flow limits diversion operation. Limitations on diversion performance.	50%	Minor	Minor	Medium	Accept	Develop operations and maintenance Plan. Minimize operation during low flow.			Active
R28	Technical	Diversion Channel / Outlet Adequacy	Discovery of dispersive clays within project footprint. High potential for scour.	100%	Significant	Significant	High	Mitigate	Conduct more extensive hydraulic modeling and engineering analyses. Limit scour within conveyance channel and outfall.	Design armor system suitable for scour control.		Active
R30	Technical / Construction	Competing Projects for Borrow Material	Federal and private project potentially occurring simultaneously in the vicinity. Higher construction cost to import borrow material.	75%	Significant	Significant	High	Accept	Develop design scenarios that require less borrow material. Design a reasonable constructable project.	Investigate addition borrow sites and structural alternatives.	Monitor USACE construction schedule for NOV Levee project.	Active
R31	Management	Design progressing ahead of Third Party EIS	Delayed Coordination with USACE. Current Design work product is at Risk and subject to significant revisions.	100%	Moderate	Moderate	Medium	Accept	Align Permitting and Design Schedules. Align Permitting and Design Schedules.	Conduct Alternatives Analysis and slow design effort to suit	Expedite Section 214 Agreement with USACE.	Active
R32	Management	Design progressing ahead of Section 408 Process	Delayed Coordination with USACE. Current Design work product is at Risk and subject to significant revisions.	100%	Moderate	Moderate	Medium	Accept	Align Permitting and Design Schedules. Align Permitting and Design Schedules.	Conduct Alternatives Analysis and slow design effort to suit	Expedite Section 214 Agreement with USACE.	Active
R33	Technical	Unexpected Physical Model Results	Limited confidence in numerical modeling.	50%	moderate	moderate	Medium	Accept	Conduct Physical Model. Numerical Models and Physical Model in Agreement.	Compare modeling results.	Delay desired design schedule to suit results of physical model.	Active

Cultural Resource Evaluations

- Surveyed only areas not previously surveyed
- Utilized phased approach with varying sampling density to streamline surveys and minimize costs





FIGURE 11. PROJECT AREA AND METHODOLOGY OVERLAID ON USGS 1948 TOPOGRAPHIC MAP.



Geotechnical/Geologic Characterization




Confidential Information: Privileged and Confidential Work Product



			COASTAL PROTECTION & RESTORATION AUTHORITY ENGINEERING DIVISION BAYON BOULEVARD, SUITE 100 BAYON, LOUISIANA 70001		MID-BARATARIA SEDIMENT DIVERSION		GEOTECHNICAL ENGINEERING REPORT SITE EXPLORATION PLAN & PROFILE
			DRAWN BY: A. JACKSON	DESIGNED BY: G. HARRIS	APPROVED BY:	FEDERAL PROJECT NUMBER: BA-153 DATE: DECEMBER 2013	

Diversion Design Process



Back Structure Decision

STATE OF LOUISIANA
COASTAL PROTECTION
AND
RESTORATION
AUTHORITY


MID - BARATARIA
SEDIMENT DIVERSION
(BA-153)
Plaquemines Parish, LA



HDR
Hydrologic Engineering, Inc.




LEGEND
PROPOSED RAILROAD ALIGNMENT
EXISTING LOT RIGHT-OF-WAY



Confidential Information: Privileged and Confidential Work Product




Back Structure Decision



<p>HDR Engineering, Inc.</p>	<p>COASTAL PROTECTION AND RESTORATION AUTHORITY</p>	<p>STATE OF LOUISIANA</p>	COASTAL PROTECTION & RESTORATION AUTHORITY ENGINEERING DIVISION 450 LAUREL STREET BATON ROUGE, LOUISIANA 70801		MID-BARATARIA SEDIMENT DIVERSION		CONVEYANCE COMPLEX WITHOUT BACK STRUCTURE AND RAILROAD WITHIN LADOTD ROW			
			DRAWN BY: EJC		DESIGNED BY: RB		STATE PROJECT NUMBER: BA-153		DATE: AUG 2013	
							FEDERAL PROJECT NUMBER: BA-153		APPROVED BY: ROBERT BEDUHN	
								FIGURE: FIGURE 1		

Adding a Back Structure Reduces Road and Rail Improvements



HDR

HDR Engineering, Inc.



**COASTAL PROTECTION & RESTORATION AUTHORITY
ENGINEERING DIVISION**

450 LAUREL STREET
BATON ROUGE, LOUISIANA 70801

DRAWN BY: EJC

DESIGNED BY: RB

**MID-BARATARIA SEDIMENT
DIVERSION**

STATE PROJECT NUMBER: BA-153

FEDERAL PROJECT NUMBER: BA-153

APPROVED BY: ROBERT BEDUHN


**CONVEYANCE COMPLEX
WITH BACK STRUCTURE AT
NOV LEVEE AND RAILROAD
FROM RAM TERMINALS**

DATE: AUG 2013

FIGURE: FIGURE 3



Infrastructure Mitigation




FOR DISCUSSION PURPOSES ONLY

			COASTAL PROTECTION & RESTORATION AUTHORITY ENGINEERING DIVISION 450 LAUREL STREET BATON ROUGE, LOUISIANA 70801		MID-BARATARIA SEDIMENT DIVERSION	CONVEYANCE COMPLEX WITH BACK STRUCTURE AT NOV LEVEE AND RAILROAD FROM RAM TERMINALS		
			DRAWN BY: EJC		DESIGNED BY: RB		STATE PROJECT NUMBER: BA-153	DATE: AUG 2013
							FEDERAL PROJECT NUMBER: BA-153	FIGURE: FIGURE 3
				APPROVED BY: ROBERT BEDUHN				



Or Can We Go Under?



COASTAL PROTECTION & RESTORATION AUTHORITY
ENGINEERING DIVISION
 450 LAUREL STREET
 BATON ROUGE, LOUISIANA 70801


MID-BARATARIA SEDIMENT DIVERSION
 STATE PROJECT NUMBER: BA-153
 FEDERAL PROJECT NUMBER: BA-153
 APPROVED BY: ROBERT BEDUHN

CONVEYANCE COMPLEX WITH BACK STRUCTURE AT NOV LEVEE AND RAILROAD FROM RAM TERMINALS
 DATE: AUG 2013
 FIGURE: FIGURE 3

DRAWN BY: EJC DESIGNED BY: RB



Or, Can We “Float” The Levee and Avoid Fill and Settlement Costs



Schematic drawing of levee repair using EPS geofloat




Base Design – In Dry Coffer Dam




Float In Construction



Float In Channel Segments



Frame Barge and Pre-Fabricated Wall Sections




Float In Construction Traditionally Uses At Grade Foundation MBSD Has Deep Cut



Confidential Information: Privileged and Confidential Work Product

HDR

Hydraulic Design





Inlet Channel

Inlet Flume

Diversion Structure


Revetment

Ed of Sand Bar


Levee

Bature

Flow Capture Zone Differences



Basin Variable Boundary Conditions Drive Performance



EIS Scoping and Environmental Analysis will Provide Important Design Feedback

- Boundary Conditions
- Flow Regimes
- Operating Plan
- Permit Conditions
- Maintenance
- Adaptive Management Plan/Monitoring

